Public Works (1897) Department.

G.O., No. 266 9

DATED 16th March 1897

[Despatch Abstract.]

Periyar Works: The progress report of the — for the quarter ending 31st December 1896, recorded.

[P.W. 25. 5,000—30-11-96.]

Indexed. 19/3/97

Public Works (1897) Department.

CURRENT No. ~~22.~~ 2499

H.E.

~~Order~~ No 41 Dd 20.2.97

B/ Submitted to Govt.

Order thereon 266 I. d/16-3-97

A.S.H. 24.2.97

Recorded ~~& communicated to the Govt of India.~~

~~Indorsement~~

~~Forwarded.~~

W.H.
20.2.97

Omit with reference to Gr's letter No 54 dd 15-2-97.

To

The Chief Engr for I.
Supdg Engr VI Circle
Revd. Dept.

Issue

4/3/97

15-2-97

From

The Supdg. Engineer
6th circle

No. 192 M.O.

Dated 11th February 1897

Received ~~15.2.97~~ 9.3.97

Enclosures — one.

Spare copies

SUBJECT.

Periyar works

Progress Report of the — for the quarter ending 31st December 1896 —

H.E.I.

BACK PAPERS.

G.O.	No.	Department.	Date.
R.	362	J	4-1-97
L	409a	J	10-2-96
G.O.	2	J —	4 1 97 ✓
G.O	684	J	15-8 96 ✓

FURTHER PAPERS.

G.O.	No.	Department.	Date.

No: 873 Ir.

Report of Progress of Periyar Work for the quarter ending 31 December 189

Estimates for 36 distributaries h been submitted for sanction and most of the works put in hand. So are nearing completion.

Estimates for the 12 Branch Cha and 5 distributaries submitted an the former work is in progress.

Estimates submitted for passin the ninth branch channel through i tanks.

Dt. 2 Febry 1897. (Signed) T. W. S. Smyth
Exe: Engr, Special Periyar

No: 581 S.E. d/ 4. 2. 97.

Forwarded.

(Signed) A. Joyce
Exe: Engr. Madura

No. 192 MD / 11-2-97 D/12

Copy submitted to the Chief Engineer for Irrigation.

F. V. Wordley
Lt Col. R
Supg Engr. Circle

CHIEF ENGINEER
FOR IRRIGATION.
20 JAN 97
No. 368

IRRIGATION.

Government {1897} of Madras.

PUBLIC WORKS.

Recd. } 1897. *Enclosures*

Regd. *Spare copies*

G.O., No. 2 I., 4th January 1897.

JANUARY.

Periyar Works

The progress report of the — for the quarter ending 30th September 1896, recorded and ordered to be communicated to the Government of India.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

Read—the following paper:—

Progress Report of Periyár Works for the quarter ending 30th September 1896.

The estimates for restoring 1st branch channel and for constructing a head sluice in Vadagarai tank are received sanctioned, and the works will be started after the north-east monsoon.

2. Estimates for the construction of masonry works for 3rd, 5th, 8th and 9th branch channels where they enter inam tanks, or intercept the drainage channels to inam tanks, are under preparation. Distributary channels from the irrigation sluices in main channel and for branch channels Nos. 2, 4 and 9 are in progress.

3. Little or no work in progress in the Periyár (Mélúr) sub-division owing to the irregularities that have been discovered in connection with the 10th branch channel and want of estimates.

4. The estimate for the 12th branch channel including all the masonry works, but not the main distributaries, is nearly completed and will be submitted this month.

26th October 1896.

(Signed) T. W. S. SMYTH,
Ex. Engr., Special Periyár Works.

No. 1335 M.D.

Copy submitted to the Chief Engineer for Irrigation.

Trichinopoly,
28th October 1896.

(Signed) O. V. BODDY, Lieut.-Col., R.E.,
Superintending Engineer, VI Circle.

No. 202 I.

Submitted to Government.

Chepâk,
3rd November 1896.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

Order—No. 2 I., dated 4th January 1897.

Recorded and communicated to the Government of India.

[Here enter No. 3 I., dated 4th January 1897.]

(True Extract.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, VI Circle.
" Revenue Department.

Exd. T. K. Narayana Aiyangar.

CHIEF ENGINEER
FOR IRRIGATION
20 AUG. 96
No. 4594

IRRIGATION.

Government {1896} of Madras.

PUBLIC WORKS.

Recd. } 1896. *Enclosures*

Regd. *Spare copies*

G.O., No. 684 I., 15th August 1896.

AUGUST.

Periyar Works

The progress report of the — for the quarter ending 30th June 1896, recorded and forwarded to the Government of India.

No. 684 I., 15TH AUGUST 1896.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

READ—the following paper :—

No. 238 M.

PROGRESS REPORT OF PERIYAR WORKS FOR THE QUARTER ENDING 30TH JUNE 1896.

Main channels.—1 to 9 reaches are fully completed.

Main channels—Earthwork.—Tenth and 11th reaches completed. Twelfth reach practically completed.

Masonry works.—Tenth reach completed. Eleventh reach practically completed. Twelfth reach head sluice, bridge and regulator, estimate sanctioned.

Branch channels.—An estimate for restoring 1st branch channel is submitted for sanction. Second, 4th, 6th and 9th are practically completed. Breaches in the 3rd branch channel are all closed, and an estimate for the construction of three culverts for passing the drainage water into inam tanks and two palmyrah spouts is under preparation and will shortly be submitted for sanction.

The 5th and 8th branch channels are in abeyance as they pass through many inam tanks.

Two estimates for distributaries have been sent for sanction, and others are in preparation.

Tenth Branch channel—Earthwork.—Main completed. Tiruvadur offtake completed. Chunnambur offtake, three-fourths completed.

Masonry works.—Main and Tiruvadur offtake practically completed. Chunnambur offtake, three-fourths completed. Sluices for the whole channel required, to be built in places after further investigation.

(Signed) T. W. S. SMYTH,
Executive Engineer on special duty.

22nd July 1896.

No. 912 M.D.

Copy submitted to the Chief Engineer for Irrigation.

(Signed) W. HUGHES,
Supg. Engineer, VI Circle.

31st July 1896.

No. 154 I.

Submitted to Government.

(Signed) R. R. E. DRAKE-BROCKMAN, Col., R.E.,
Chief Engineer for Irrigation.

7th August 1896.

Order—No. 684 I., dated 15th August 1896.

Recorded and forwarded to the Government of India.

[Here enter No. $\frac{684}{A}$ I., dated 15th August 1896.]

(True Extract.)

(Signed) R. R. E. DRAKE-BROCKMAN, Colonel, R.E.,
Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, VI Circle.
" Revenue Department.

Exd. T. K. Narayana Aiyangar.

8/2/90/RH

1/8/90 RH

5/11/90/RH